

Border Area Development Programme (BADP) for the year 2011-12												
QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30-09-2015												
	Name of the State: Punjab											
	Distt. Tarn Taran											(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2011-12	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now 31-12-14	Exp during the quarter 30-9-15	Commulat ive Exp	Physical I
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
	<b>BLOCK: Bhikhiwind</b>											
<b>A.</b>	<b>Education Sector</b>											
<b>B.</b>	<b>Health Sector</b>		-	-	-	-	-	-				
<b>C.</b>	<b>Agriculture &amp; Allied Sectors</b>		-	-	-	-	-	-				
<b>D.</b>	<b>Infrastructure</b>											
1	Const.of link road from Darajke bridge to Mariudhoke Via Abadi Char singh wali (3.00 km)	022 Khemkarn	Tarn Taran	Bhikhiwind	Darajke	2011-12	43.00	31.12.2012	43.00	0.00	43.00	0
2	Const.of link road from Mari Kamboke to Village Basrke (3.20 km)	022 Khemkarn	Tarn Taran	Bhikhiwind	Basrke	2011-12	46.00	30.6.2013	46.00	0.00	46.00	0
3	Const.of link road from Basrke to link road to village Bhaini Massa Singh (0.12 km)	022 Khemkarn	Tarn Taran	Bhikhiwind	Bhaini Massa Singh	2011-12	1.80	31.12.2012	1.80	0.00	1.80	0
4	Const.of aproach road village Bainka upto Abadi Gurmej Singh wali (1.15 km)	022 Khemkarn	Tarn Taran	Bhikhiwind	Bainka	2011-12	16.70	31.3.2013	16.70	0.00	16.70	0
5	Const.of link road from Village Baigepur to Shabajpur road( 0.75 Km)	022 Khemkarn	Tarn Taran	Bhikhiwind	Baigepur	2011-12	11.21	30.6.2013	11.21	0.00	11.21	0
6	Const.of Link road from ABK road to village wara Telian ( 0.97km)	022 Khemkarn	Tarn Taran	Bhikhiwind	Wara Telian	2011-12	14.25	31.12.2012	14.25	0.00	14.25	0
	<b>Total-D</b>						<b>132.96</b>		<b>132.96</b>	<b>0.00</b>	<b>132.96</b>	0

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Constituency	Location			Year of Commencement 2011-12	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now 31-12-14	Exp during the quarter 30-9-15	Commulative Exp	Physical I
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>F</b>	<b>Security Related</b>											
1	Approach road from Khalra to BOP Karma	022 Khemkarn	Tarn Taran	Bhikhiwind	Khalra	2011-12	5.00	31.12.2012	5.00	0.00	5.00	0
2	Approach road from Village Narli to fencing gate near farmers Shed	022 Khemkarn	Tarn Taran	Bhikhiwind	Narli	2011-12	5.00	31.12.2012	5.00	0.00	5.00	0
3	construction of Approach Road at BOP Dal	022 Khemkarn	Tarn Taran	Bhikhiwind	Dal	2011-12	3.00	30.9.2013	3.00	0.00	3.00	0
4	Construction of approach road from BOP Baba Pir upto BOP forward	022 Khemkarn	Tarn Taran	Bhikhiwind	Dal	2011-12	2.00	31.3.2013	2.00	0.00	2.00	0
	<b>Total-F</b>						<b>15.00</b>		<b>15.00</b>	<b>0.00</b>	<b>15.00</b>	<b>0</b>
	<b>Total (Block Bhikiwind)</b>						<b>147.96</b>		<b>147.96</b>	<b>0.00</b>	<b>147.96</b>	<b>0</b>
	<b>BLOCK: Gandiwind</b>											
<b>A.</b>	<b>Education Sector</b>											
<b>B.</b>	<b>Health Sector</b>		-	-	-	-	-	-	-			
<b>C.</b>	<b>Agriculture &amp; Allied Sectors</b>		-	-	-	-	-	-	-			

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Constituency	Location			Year of Commencement 2011-12	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now 31-12-14	Exp during the quarter 30-9-15	Cumulative Exp	Physical I
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>D.</b>	<b>Infrastructure</b>											
1	Construction of sports Stadium	Tarn Taran	Tarn Taran	Gandiwind	Bhuchar Kalan	2011-12	10.00	30.9.13	10.00	0.00	10.00	0
2	Matted Road upto Gurdwara Gurmukh Niwas (0.5 Km.)	Tarn Taran	Tarn Taran	Gandiwind	Manakpura	2011-12	8.00	30-9-2012	8.00	0.00	8.00	0
3	Matted road upto approach road village Lahian.	Tarn Taran	Tarn Taran	Gandiwind	Lahian	2011-12	3.00	30.9.13	3.00	0.00	3.00	0
	<b>Total-D</b>		-	-	-	-	<b>21.00</b>	-	<b>21.00</b>	<b>0.00</b>	21.00	0
<b>E.</b>	<b>Social Sector</b>		-	-	-	-	-	-				
1	Community Centre	Tarn Taran	Tarn Taran	Gandiwind	Thathi	2011-12	2.00	30-9-2012	2.00	0.00	2.00	0
2	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Baba Sain Bhagat	2011-12	4.00	6/30/2013	4.00	0.00	4.00	0
3	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Chima Kalan	2011-12	10.00	6/30/2013	10.00	0.00	10.00	0
4	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Naushehra	2011-12	3.00	30.9.13	3.00	0.00	3.00	0

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Constituency	Location			Year of Commencement 2011-12	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now 31-12-14	Exp during the quarter 30-9-15	Cumulative Exp	Physical I
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
5	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Gaggobua	2011-12	4.00	6/30/2013	4.00	0.00	4.00	0
6	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Chhichhrewal	2011-12	3.00	30.9.13	3.00	0.00	3.00	0
7	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Burj 169	2011-12	4.00	31-3-2013	4.00	0.00	4.00	0
8	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Kalas	2011-12	2.00	30.9.13	2.00	0.00	2.00	0
9	Community Centre	Tarn Taran	Tarn Taran	Gandiwind	Baba Sain Bhagat	2011-12	1.00	6/30/2013	1.00	0.00	1.00	0
10	Community Centre	Tarn Taran	Tarn Taran	Gandiwind	Thatha	2011-12	1.00	30.9.13	1.00	0.00	1.00	0
11	Community Centre	Tarn Taran	Tarn Taran	Gandiwind	Bhuchar Kalan	2011-12	1.00	31-3-2013	1.00	0.00	1.00	0
12	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Kasel	2011-12	3.07	30.9.13	3.07	0.00	3.07	0
13	Rural Sanitation	Tarn Taran	Tarn Taran	Gandiwind	Dhala	2011-12	5.00	31-3-2013	5.00	0.00	5.00	0
	<b>Total-E</b>		-	-	-	-	<b>43.07</b>	-	<b>43.07</b>	<b>0.00</b>	<b>43.07</b>	<b>0.00</b>
	<b>Total (A+C+D+E)</b>						<b>64.07</b>		<b>64.07</b>	<b>0.00</b>	<b>64.07</b>	<b>0.00</b>

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2011-12	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now 31-12-14	Exp during the quarter 30-9-15	Commulat ive Exp	Physical I
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>F</b>	<b>Security Related</b>											
<b>1</b>	Improvement of BOP Defence potential at BOP Amar by C/O c.c. pavemet Flooring of compound of Jawan living Barrack, constructing cc pavement connecting BOP Gate, Jawan Barracks, Generator room, CHDH, view point and toilet block and construction of open pucca drain along Ring Bundh connecting toilet block, bathing point, CHDH and outlet.	Tarn Taran	Tarn Taran	Gandiwind	BOP Amar	2011-12	2.32	30.9.13	2.32	0.00	2.32	0
<b>2</b>	Improvement of bathing point by constructing concrete flooring (12 feet x 12 feet x 6 feet wall) and constructing raised platform with storage tank (Capacity 1000 Ltrs) at BOP N/Dhalla	Tarn Taran	Tarn Taran	Gandiwind	BOP N/Dhalla	2011-12	0.50	31-12-2012	0.50	0.00	0.50	0
<b>3</b>	Incinerator (cemented) near Mahila Barrack at BOP- N/Dhalla	Tarn Taran	Tarn Taran	Gandiwind	BOP N/Dhalla	2011-12	0.15	6/30/2013	0.15	0.00	0.15	0
<b>4</b>	C/o Kissan waiting/ meeting Hall at BOP Havellian	Tarn Taran	Tarn Taran	Gandiwind	BOP Havellian	2011-12	3.00	30.9.13	3.00	0.00	3.00	0
<b>5</b>	Improvement of bathing point by constructing concrete flooring (12 feet x 12 feet x 6 feet wall) and constructing raised platform with storage tank (Capacity 1000 Ltrs) at BOP Amar	Tarn Taran	Tarn Taran	Gandiwind	BOP Amar	2011-12	0.50	31-12-2012	0.50	0.00	0.50	0

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Constituency	Location			Year of Commencement 2011-12	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now 31-12-14	Exp during the quarter 30-9-15	Commulative Exp	Physical I
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
6	Improvement of bathing point by constructing concrete flooring (12 feet x 12 feet x 6 feet wall) and constructing raised platform with storage tank (Capacity 1000 Ltrs) at BOP CB Chand	Tarn Taran	Tarn Taran	Gandiwind	BOP C B Chand	2011-12	0.50	31-12-2012	0.50	0.00	0.50	0
7	Incinerator (cemented) near Mahila Barrack at BOP- CB Chand	Tarn Taran	Tarn Taran	Gandiwind	BOP C B Chand	2011-12	0.15	6/30/2013	0.15	0.00	0.15	0
<b>Total-F</b>			-	-	-	-	<b>7.12</b>	-	<b>7.12</b>	0.00	7.12	0
<b>Total (Block Gandiwind)</b>							<b>71.19</b>		<b>71.19</b>	<b>0.00</b>	<b>71.19</b>	<b>0.00</b>
<b>BLOCK: Valtoha</b>												
<b>A Education</b>												
1	Construction of Elementary School Building	021 Patti	Tarn Taran	Valtoha	Jugian noor Mohamad	2011-12	5.60	31/12/2012	5.60	0.00	5.60	0
<b>Total-A</b>							<b>5.60</b>		<b>5.60</b>	0.00	<b>5.60</b>	<b>0</b>
<b>B Health Sector</b>												
<b>C Agriculture &amp; Allied Sector</b>												
<b>D Infrastructure</b>												
1	Construction of Approach road with P.C from Village Bhangala Tut Road to Jugian Kalu(0.41k.m)	021 Patti	Tarn Taran	Valtoha	Bhangala	2011-12	6.61	31/12/2012	6.61	0.00	6.61	0
2	Construction of Approach road with P.C from Village Bhangala Jugian Noor mumand road to Behikea Amarjit Singh(0.25k.m)	021 Patti	Tarn Taran	Valtoha	Bhangala	2011-12	3.98	31/12/2012	3.98	0.00	3.98	0
3	Construction of Approach road with P.C from Village Bhangala Jugian Kalu road to Behikea Targe (0.24k.m)	021 Patti	Tarn Taran	Valtoha	Bhangala	2011-12	3.73	31/12/2012	3.73	0.00	3.73	0
4	Construction of Approach road with P.C from Village Dhul Kohna to Dholan (2.01k.m)	022 Khemkarn	Tarn Taran	Valtoha	Dhul Kohna	2011-12	33.09	31/12/2012	33.09	0.00	33.09	0
5	Construction of Approach road from village Kalas to Behkan Mohinder Singh	022 Khemkarn	Tarn Taran	Valtoha	Kalas	2011-12	5.61	31/12/2012	5.61	0.00	5.61	0

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2011-12	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now 31-12-14	Exp during the quarter 30-9-15	Commulat ive Exp	Physical I
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
6	Construction of Approach road with P.C from Village Nawa Pind (Fathepur) road to Chathiuan (0.46k.m)	022 Khemkarn	Tarn Taran	Valtoha	Nawa Pind (Fathepur)	2011-12	7.69	31/12/2012	7.69	0.00	7.69	0
7	Construction of Approach road with P.C from Village Jodh singh wala to Jand (1.85k.m)	022 Khemkarn	Tarn Taran	Valtoha	Jodh singh wala	2011-12	29.99	31/12/2012	29.99	0.00	29.99	0
8	Construction of Approach road with P.C from Village Gajjal-Bhadhar Nagar road to Jhar Shaib(1.00k.m)	022 Khemkarn	Tarn Taran	Valtoha	Gajjal	2011-12	16.04	31/12/2012	16.04	0.00	16.04	0
9	Construction of Approach road with P.C from Village Bhadhar Nagar Fatak to Dashmesh nagar(0.82k.m)	022 Khemkarn	Tarn Taran	Valtoha	Bhadhar Nagar	2011-12	13.77	31/12/2012	13.77	0.00	13.77	0
10	Construction of Approach road with P.C from Village Bhura Karimpura to Dargah (0.55k.m)	022 Khemkarn	Tarn Taran	Valtoha	Bhura Karimpura	2011-12	8.89	31/12/2012	8.89	0.00	8.89	0
11	Construction of Approach road with P.C from Village Jand to Railway Track via Jarnail singh (1.86k.m)	022 Khemkarn	Tarn Taran	Valtoha	Jand	2011-12	29.93	31/12/2012	29.93	0.00	29.93	0
12	Construction of Approach road with P.C from Village Valtoha to Khemkaran road via Hospital (0.25k.m)	022 Khemkarn	Tarn Taran	Valtoha	Valtoha	2011-12	3.85	31/12/2012	3.85	0.00	3.85	0
13	Construction of Approach road with P.C from Village Wan tara singh to Rajoke (Balance Part) (1.61k.m)	022 Khemkarn	Tarn Taran	Valtoha	Wan tara Singh	2011-12	25.46	31/12/2012	25.46	0.00	25.46	0
14	Construction of Approach road with P.C from Village Kalas to Khemkaran (1.25k.m)	022 Khemkarn	Tarn Taran	Valtoha	Kalas	2011-12	20.22	31/12/2012	20.22	0.00	20.22	0
15	Construction of Approach road with P.C from ABK Road Road to Macchike-Khemkaran Raod (0.07k.m)	022 Khemkarn	Tarn Taran	Valtoha	Macchike	2011-12	1.26	31/12/2012	1.26	0.00	1.26	0
16	Construction of Approach road with P.C from Valtoha to Chanan (0.13k.m)	022 Khemkarn	Tarn Taran	Valtoha	Valtoha	2011-12	1.98	31/12/2012	1.98	0.00	1.98	0

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2011-12	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now 31-12-14	Exp during the quarter 30-9-15	Commulat ive Exp	Physical I
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
17	Construction of Approach road with Brick Paving Village Kalas	022 Khemkarn	Tarn Taran	Valtoha	Kalas	2011-12	2.72	31/12/2012	2.72	0.00	2.72	0
<b>Total-D</b>							<b>214.82</b>	31/12/2012	<b>214.82</b>	<b>0.00</b>	<b>214.82</b>	<b>0</b>
<b>E</b>	<b>Social Sector</b>	—	—	—	—	—	—	—	—	—	—	—
<b>F</b>	<b>Security Related</b>	—	—	—	—	—	—	—	—	—	—	—
1	Bricks Soiling from Village Ratoke to BOP Ratoke	022 Khemkarn	Tarn Taran	Valtoha	80 Bn BSF Khem Karan	2011-12	3.00	31/12/2012	3.00	0.00	3.00	0
3	Bricks Soiling from Village Gajjal to BOP Gajjal	022 Khemkarn	Tarn Taran	Valtoha	80 Bn BSF Khem Karan	2011-12	3.50	31/12/2012	3.50	0.00	3.50	0
4	Bricks Soiling from Village Muthianwala DCP to BOP Kulwant	021 Patti	Tarn Taran	Valtoha	80 Bn BSF Khem Karan	2011-12	3.00	31/12/2012	3.00	0.00	3.00	0
5	Brick Paving work from Border fencing to BOP Kalia to Village Kalia	022 Khemkarn	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2011-12	9.25	31/12/2012	9.25	0.00	9.25	0
6	Construction of Toilets block at BOP Mangli	022 Khemkarn	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2011-12	0.75	31/12/2012	0.75	0.00	0.75	0
7	Bricks Soiling from Village Rajoke to BOP Rajoke	022 Khemkarn	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2011-12	4.50	31/12/2012	4.50	0.00	4.50	0
<b>Total-F</b>							<b>24.00</b>		<b>24.00</b>	<b>0.00</b>	<b>24.00</b>	<b>0</b>
<b>Total (Block Valtoha)</b>							<b>244.42</b>		<b>244.42</b>	<b>0.00</b>	<b>244.42</b>	<b>0</b>
<b>Administrative Expenses</b>							<b>7.05</b>		<b>7.05</b>	<b>0.00</b>	<b>7.05</b>	<b>0</b>
<b>Grand Total (Distt. Tarn Taran)</b>							<b>470.62</b>		<b>470.62</b>	<b>0.00</b>	<b>470.62</b>	<b>0.00</b>



places)
<b>Progress</b>
<b>commula tive %age</b>
<b>14</b>
100
100
100
100
100
100
100
100

Classes)
Progress
<b>commulative %age</b>
<b>14</b>
100
100
100
100
<b>100</b>
<b>100</b>

lacs)
Progress
<b>commula tive %age</b>
<b>14</b>
100
100
100
100
100
100
100
100



Classes)
Progress
commulative percentage
14
100
100
100
100
100

lacs)
<b>Progress</b>
<b>commula tive %age</b>
<b>14</b>
100
100
100
<b>100</b>
100
<b>100</b>
100
100
100
100
100

Classes)
Progress
<b>commulative %age</b>
<b>14</b>
100
100
100
100
100
100
100
100
100
100
100
100
100

Classes)
Progress
<b>commulative %age</b>
<b>14</b>
100
<b>100</b>
100
100
100
100
100
100
100
<b>100</b>
<b>100</b>
<b>100</b>
<b>100</b>