

Border Area Development Programme (ACA) for the year 2012-13

QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 31-03-2015

	Name of the State: Punjab											
	Distt. Tarn Taran											(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2012-13	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp upto 31-12-15	Exp during the quarter 31-3-15	Commu- lative Exp	Physical I
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
	BLOCK: Bhikhiwind											
A.	Education Sector	-	-	-	-	-	-	-	-	-	-	-
B.	Health Sector	-	-	-	-	-	-	-	-	-	-	-
C.	Agriculture & Allied Sectors	-	-	-	-	-	-	-	-	-	-	-
D.	Infrastructure	-	-	-	-	-	-	-	-	-	-	-
1	Const. of Aproach Road Abadi Baba Sodhi to Bhikhiwind	22 Khem Karan	Tarn Taran	Bhikhiwind	Abadi Baba Sodhi	2012-13	13.00	31.12.13	13.00	0.00	13.00	0
2	Const. of Aproach Road Abadi Bhagwanpura to Sugga	22 Khem Karan	Tarn Taran	Bhikhiwind	Abadi Bhagwanpura	2012-13	3.00	31.12.13	3.00	0.00	3.00	0
3	Const. of Aproach Road A.B.K Valtoha road to Lakha	22 Khem Karan	Tarn Taran	Bhikhiwind	Algon Kalan	2012-13	5.00	31.12.13	5.00	0.00	5.00	0
4	Const. of Aproach Road Algon Khurd to Barana	22 Khem Karan	Tarn Taran	Bhikhiwind	Algon Khurd	2012-13	5.00	31.12.13	5.00	0.00	5.00	0
5	Const. of Aproach Road Algon Kothi to Wara Sher Singh	22 Khem Karan	Tarn Taran	Bhikhiwind	Algon Kothi	2012-13	7.00	31.12.13	7.00	0.00	7.00	0
6	Const. of Aproach Road Aminshah to Kalsian	22 Khem Karan	Tarn Taran	Bhikhiwind	Aminshah	2012-13	7.00	31.12.13	7.00	0.00	7.00	0
7	Const. of Aproach Road Bargari To Ahmed Pura	22 Khem Karan	Tarn Taran	Bhikhiwind	Bagrari	2012-13	3.00	31.12.13	3.00	0.00	3.00	0

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Constituency	Location			Year of Commencement 2012-13	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp upto 31-12-15	Exp during the quarter 31-3-15	Commulative Exp	Physical
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
8	Const. of Aproach Road Bainka to Sursingh Road	22 Khem Karan	Tarn Taran	Bhikhiwind	Bainka	2012-13	5.00	31.12.13	5.00	0.00	5.00	0
9	Const. of Aproach Road Bainka Khurd to Bainka	22 Khem Karan	Tarn Taran	Bhikhiwind	Bainka Khurd	2012-13	5.00	31.12.13	5.00	0.00	5.00	0
10	Const. of Aproach Road Basarke to Hundal	22 Khem Karan	Tarn Taran	Bhikhiwind	Basarke	2012-13	4.00	31.12.13	4.00	0.00	4.00	0
11	Const. of Aproach Road Basarke Khurd to Chung Road	22 Khem Karan	Tarn Taran	Bhikhiwind	Basarke Khurd	2012-13	8.00	31.12.13	8.00	0.00	8.00	0
12	Const. of Aproach Road Begepur to Shabazpur Road	22 Khem Karan	Tarn Taran	Bhikhiwind	Begepur	2012-13	4.00	31.12.13	4.00	0.00	4.00	0
13	Const. of Aproach Road Bhagwanpur to Chota Bhagwanpura	22 Khem Karan	Tarn Taran	Bhikhiwind	Bhagwanpura	2012-13	4.00	31.12.13	4.00	0.00	4.00	0
14	Const. of Aproach Road Bhai Ladhu to Ladhu	22 Khem Karan	Tarn Taran	Bhikhiwind	Bhai Ladhu	2012-13	4.00	31.12.13	4.00	0.00	4.00	0
15	Const. of Aproach Road Bhaini to Chaan wala	22 Khem Karan	Tarn Taran	Bhikhiwind	Bhaini Gurmukh Singh	2012-13	4.00	31.12.13	4.00	0.00	4.00	0
16	Const. of Aproach Road Bhaini Massa Singh to Basarke	22 Khem Karan	Tarn Taran	Bhikhiwind	Bhaini Massa Singh	2012-13	4.00	31.12.13	4.00	0.00	4.00	0
17	Const. of Aproach Road A.B.K road to Puhla	22 Khem Karan	Tarn Taran	Bhikhiwind	Bhikhiwind	2012-13	6.00	31.12.13	6.00	0.00	6.00	0

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2012-13	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp upto 31-12-15	Exp during the quarter 31-3-15	Commu- lative Exp	Physical
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
18	Const. of Aproach Road Balher to Bhaini	22 Khem Karan	Tarn Taran	Bhikhiwind	Balher	2012-13	4.00	31.12.13	4.00	0.00	4.00	0
19	Const. of Aproach Road Bua Pati to Shabazpur	22 Khem Karan	Tarn Taran	Bhikhiwind	Buapati	2012-13	3.00	31.12.13	3.00	0.00	3.00	0
20	Const. of Aproach Road Boor Chand to Harike Khalra Road	22 Khem Karan	Tarn Taran	Bhikhiwind	Boor Chand	2012-13	7.00	31.12.13	7.00	0.00	7.00	0
21	Const. of Aproach Road Chela to Mari Kamboke	22 Khem Karan	Tarn Taran	Bhikhiwind	Chela	2012-13	5.00	31.12.13	5.00	0.00	5.00	0
22	Const. of Aproach Road Chana to Sarja Mirja	22 Khem Karan	Tarn Taran	Bhikhiwind	Channa	2012-13	4.00	31.12.13	4.00	0.00	4.00	0
23	Const. of Aproach Road Chung to Bhaini	22 Khem Karan	Tarn Taran	Bhikhiwind	Chung	2012-13	7.00	31.12.13	7.00	0.00	7.00	0
24	Const. of Aproach Road Daliri to Mari Kamboke	22 Khem Karan	Tarn Taran	Bhikhiwind	Daliri	2012-13	4.00	31.12.13	4.00	0.00	4.00	0
25	Const. of Aproach Road Dall to Daliri Road	22 Khem Karan	Tarn Taran	Bhikhiwind	Dall	2012-13	9.00	31.12.13	9.00	0.00	9.00	0
26	Const. of Aproach Road Wara Telian to Vara Sher singh	22 Khem Karan	Tarn Taran	Bhikhiwind	Vara Telian	2012-13	3.93	31.12.13	3.93	0.00	3.93	0
Total-D							137.93		137.93	0.00	137.93	0

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2012-13	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp upto 31-12-15	Exp during the quarter 31-3-15	Commu- lative Exp	Physical
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
E.	Social Sector	–	–	–	–	–	–	–				
F	Security Related				–	–	–	–				
1	Providing and fixing 12 Nos Street light of 80 watt CFL at BOP Thehkalan	022 Khemkarn	Tarn Taran	Bhikhiwind	Theh Kalan	2012-13	3.00	31.12.13	3.00	0.00	3.00	0
2	Providing and fixing 02 Nos New Bore Hand Pumps at BOP Theh Kalan	022 Khemkarn	Tarn Taran	Bhikhiwind	Theh Kalan	2012-13	0.50	31.12.13	0.50	0.00	0.50	0
3	C/O Kisan Bhawan Waiting room size (18 feet x 12 feet) with toilet facilities (with all toilets kota stone flooring internal electrification,01 hp sumbersible motor Pump,bore well and water storage tank at Gate no 129/2	022 Khemkarn	Tarn Taran	Bhikhiwind	Theh Kalan	2012-13	2.00	31.12.13	2.00	0.00	2.00	0
4	C/o of Sptic Tank at BOP Theh Kalan(10 X 15 X10')	022 Khemkarn	Tarn Taran	Bhikhiwind	Theh Kalan	2012-13	0.50	31.12.13	0.50	0.00	0.50	0
5	Provoding and fixing 12 Nos Street Light of 80 watt SFL at BOP Narli.	022 Khemkarn	Tarn Taran	Bhikhiwind	Narli	2012-13	3.00	31.12.13	3.00	0.00	3.00	0
6	Providing and Fixing 12 Nos New Bore Hand Pumps at BOP Narli.	022 Khemkarn	Tarn Taran	Bhikhiwind	Narli	2012-13	0.50	31.12.13	0.50	0.00	0.50	0
7	C/O Kisan Bhawan Waiting room size (18 feet x 12 feet) with toilet facilities (with all toilets kota stone flooring internal electrification,01 hp sumbersible motor Pump,bore well and water storage tank at Gate no 128(Near OP No. 03)	022 Khemkarn	Tarn Taran	Bhikhiwind	Narli	2012-13	2.00	31.12.13	2.00	0.00	2.00	0

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2012-13	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp upto 31-12-15	Exp during the quarter 31-3-15	Commu- lative Exp	Physical
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
8	C/o of Sptic Tank at BOP Narli(10 X 15 X10')	022 Khemkarn	Tarn Taran	Bhikiwind	Narli	2012-13	0.50	31.12.13	0.50	0.00	0.50	0
Total-F		-	-	-	-	-	12.00		12.00	0.00	12.00	0
Total (Block Bhikiwind)							149.93	-	149.93	0.00	149.93	0
BLOCK: Gandiwind												
A.	Education Sector											
B.	Health Sector		-	-	-	-	-	-	-	-	-	
C.	Agriculture & Allied Sectors		-	-	-	-	-	-	-	-	-	
D.	Infrastructure											
1	Construction of Approach Road Chhapa Thathi Road to Chabal Attari Road/ bank of drain approach road	Tarn Taran	Tarn Taran	Gandiwind	Chhapa Thathi	2012-13	63.86	31.12.13	63.86	0.00	63.86	0
2	Construction of Community Hall(Gen)	Tarn Taran	Tarn Taran	Gandiwind	Mianpur	2012-13	1.02	31.12.13	1.02	0.00	1.02	60
3	Construction of Approach Road from Gagubua Phirni to Dera Gurmej Singh etc.	Tarn Taran	Tarn Taran	Gandiwind	Gagubua	2012-13	6.98	31.12.13	6.98	0.00	6.98	47
Total-D			-	-	-		71.86	-	71.86	0.00	71.86	5
E.	Social Sector		-	-	-		-	-				
F	Security Related											
1	C/O Kisan Waiting Shed size (15*20) with toilet facility (With all toilet fitting and tiles), 01 submersible Motor Pumpnew bore Well & water storage tank at gate No. 122.	Tarn Taran	Tarn Taran	Gandiwind	BOP Naushehra Dhalla	2012-13	3.50	31.12.13	3.50	0.00	3.50	0

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2012-13	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp upto 31-12-15	Exp during the quarter 31-3-15	Commu- lative Exp	Physical
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
2	C/O toilet block With all fitting and(Kota stone)tiles with water storage tank with one (01) HP submersible pump with new bore well at gate No. 123.	Tarn Taran	Tarn Taran	Gandiwind	BOP N/Dhalla	2012-13	0.79	31.12.13	0.79	0.00	0.79	0
3	C/O Kisan Waiting Shed size (15*20) with toilet facility (With all toilet fitting and tiles), 01 submersible Motor Pump new bore Well & water storage tank at gate No. 124.	Tarn Taran	Tarn Taran	Gandiwind	BOP Mohinder	2012-13	3.50	31.12.13	3.50	0.00	3.50	0
4	C/O toilet block With all fitting and(Kota stone)tiles with water storage tank with one (01) HP submersible pump with new bore well at gate No. 125.	Tarn Taran	Tarn Taran	Gandiwind	BOP Havellian	2012-13	0.78	31.12.13	0.78	0.00	0.78	0
Total-F			-	-	-		8.57		8.57	0.00	8.57	0
Total (Block Gandiwind)							80.43		80.43	0.00	80.43	0
BLOCK: Valtoha												
Sectoral Allocation												
A	Education	—	—	—	—	—	—	—	—	—	—	—
B	Health	—	—	—	—	—	—	—	—	—	—	—
C	Agriculture & Allied Sector	—	—	—	—	—	—	—	—	—	—	—
D	Infrastructure											
1	Approach road Mastgarh to Chathuian	022 Khem Karan	Tarn Taran	Valtoha	mastgarh	2012-13	10.00	31.12.13	10.00	0.00	10.00	0
2	Approach road Mehdiapur to Phirni Mehdiapur	022 Khem Karan	Tarn Taran	Valtoha	Mehdiapur	2012-13	10.00	31.12.13	10.00	0.00	10.00	0
3	Approach road Mehmoopura to Lakhna	022 Khem Karan	Tarn Taran	Valtoha	Mehmoopura	2012-13	10.00	30.9.14	10.00	0.00	10.00	0
4	Approach road Khem Karan Mehdiapur road to Main wala	022 Khem Karan	Tarn Taran	Valtoha	Mehian wala Hathar	2012-13	10.00	31.12.13	10.00	0.00	10.00	0

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Constituency	Location			Year of Commencement 2012-13	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp upto 31-12-15	Exp during the quarter 31-3-15	Commulative Exp	Physical
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
5	Approach road Bahadar nagar to Mandi	022 Khem Karan	Tarn Taran	Valtoha	Bahadar Nagar	2012-13	2.00	31.12.13	2.00	0.00	2.00	0
6	Approach road Pati plou to Rajoke	022 Khem Karan	Tarn Taran	Valtoha	Pati plou	2012-13	7.00	31.12.13	7.00	0.00	7.00	0
7	Approach road Prem Nagar to Ratoke	022 Khem Karan	Tarn Taran	Valtoha	Prem Nagar	2012-13	10.00	31.12.13	10.00	0.00	10.00	0
8	Approach road Punian to Varnala	022 Khem Karan	Tarn Taran	Valtoha	Punia	2012-13	10.00	31.12.13	10.00	0.00	10.00	0
9	Approach road Rajoke to Madhar	022 Khem Karan	Tarn Taran	Valtoha	Rajoke	2012-13	15.00	31.12.13	15.00	0.00	15.00	0
10	Approach road Ram Kahra -Dasuwal raod to Kabal wala	022 Khem Karan	Tarn Taran	Valtoha	Ram Kahra	2012-13	7.00	31.12.13	7.00	0.00	7.00	0
11	Approach road Khem Karan Gajjal road to massa	022 Khem Karan	Tarn Taran	Valtoha	Ramuwal	2012-13	8.00	31.12.13	8.00	0.00	8.00	0
12	Rural Sanitation village Ratoke	022 Khem Karan	Tarn Taran	Valtoha	Ratoke	2012-13	8.00	31.12.13	8.00	0.00	8.00	0
13	Approach road Sanktra to Kaila	022 Khem Karan	Tarn Taran	Valtoha	Sanktra	2012-13	7.00	31.12.13	7.00	0.00	7.00	0
14	Approach road Sarian valtoha to Kotli	022 Khem Karan	Tarn Taran	Valtoha	Sarian Valtoha	2012-13	7.00	31.12.13	7.00	0.00	7.00	0
15	Approach road Deshmesh Nagar to Railway Trac	022 Khem Karan	Tarn Taran	Valtoha	Deshmesh nagar	2012-13	2.00	31.12.13	2.00	0.00	2.00	0
16	Approach road Teh Sarhali to Varnala	022 Khem Karan	Tarn Taran	Valtoha	Teh Sarhali	2012-13	7.00	31.12.13	7.00	0.00	7.00	0
17	Approach road Valtoha to Wara Telian	022 Khem Karan	Tarn Taran	Valtoha	Valtoha	2012-13	17.00	31.12.13	17.00	0.00	17.00	0
18	Approach road Valtoha to Kotli	022 Khem Karan	Tarn Taran	Valtoha	Valtoha Sandhuian	2012-13	15.00	31.12.13	15.00	0.00	15.00	0

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Constituency	Location			Year of Commencement 2012-13	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp upto 31-12-15	Exp during the quarter 31-3-15	Commulative Exp	Physical
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
19	Approach road Varnala to Ladhu	022 Khem Karan	Tarn Taran	Valtoha	Varnala	2012-13	14.00	31.12.13	14.00	0.00	14.00	0
20	Approach road Wan to rajoke	022 Khem Karan	Tarn Taran	Valtoha	Wan Tara Singh	2012-13	15.00	31.12.13	15.00	0.00	15.00	0
21	Approach road Wara Thati to Chema	022 Khem Karan	Tarn Taran	Valtoha	Wara Thati	2012-13	10.00	31.12.13	10.00	0.00	10.00	0
22	Approach road Fathepur to Jagatpura	022 Khem Karan	Tarn Taran	Valtoha	Fathepur	2012-13	2.92	31.12.13	2.92	0.00	2.92	0
23	Approach road to Abadi Balwinder Singh s/o Janda singh, Bhajan singh s/o Dial singh wala	023 Patti	Tarn Taran	Valtoha	Bhangala	2012-13	2.62	31.12.13	2.62	0.00	2.62	0
24	Approach road to Abadi Resham singh s/o Gurmej singh , Nishan singh s/o Sucha singh, Bakhshish singh s/o Khushal singh, Sukdev singh s/o Milkha singh wala	023 Patti	Tarn Taran	Valtoha	Bhangala	2012-13	3.00	31.12.13	3.00	0.00	3.00	0
25	Approach road to Abadi Malook singh , Darshan singh s/o Narjan singh , Kuldeep singh , Chanan singh s/o Mahinder singh wala	023 Patti	Tarn Taran	Valtoha	Bhangala	2012-13	3.15	31.12.13	3.15	0.00	3.15	0
26	Approach road to Abadi Jeet Singh s/o Mahinder singh wala	023 Patti	Tarn Taran	Valtoha	Bhangala	2012-13	1.58	31.12.13	1.58	0.00	1.58	0
27	Approach road to Abadi Harbans singh s/o Hazara singh	023 Patti	Tarn Taran	Valtoha	Bhangala	2012-13	0.53	31.12.13	0.53	0.00	0.53	0
28	Approach road to Abadi Piara singh s/o Dedar singh wala	023 Patti	Tarn Taran	Valtoha	Bhangala	2012-13	0.53	31.12.13	0.53	0.00	0.53	0
29	Approach road to Abadi Sukhdev singh s/o Gurdeep singh wala	023 Patti	Tarn Taran	Valtoha	Bhangala	2012-13	0.73	31.12.13	0.73	0.00	0.73	0

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Constituency	Location			Year of Commencement 2012-13	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp upto 31-12-15	Exp during the quarter 31-3-15	Commulative Exp	Physical
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
30	Approach road to Abadi Karamjit singh s/o Mahinder singh wala	023 Patti	Tarn Taran	Valtoha	Rasulpur	2012-13	0.79	31.12.13	0.79	0.00	0.79	0
31	Approach road to Abadi Sukhchain singh s/o Karnail singh wala	023 Patti	Tarn Taran	Valtoha	Rasulpur	2012-13	3.64	31.12.13	3.64	0.00	3.64	0
32	Approach road to Abadi Balwinder singh s/o Sucha singh wala	023 Patti	Tarn Taran	Valtoha	Rasulpur	2012-13	1.04	31.12.13	1.04	0.00	1.04	0
33	Approach road to Abadi Kulwinder singh s/o Salwinder singh wala	023 Patti	Tarn Taran	Valtoha	Rasulpur	2012-13	2.62	31.12.13	2.62	0.00	2.62	0
Total (D)			Tarn Taran				224.15		224.15	0.00	224.15	0
E	Social Sector	—	Tarn Taran	—	—	—	—	—				
F	Security Related		Tarn Taran									
1	30 Nos Toilet block near fencing gates BOP Harbhajan, KK barrier, MW uttar, T Bundh, MP Fwd, MP base, Rattok., Gajjal JNM, Muthianwala Kulwant, and BOP Tapu	022 Khem Karan	Tarn Taran	Valtoha	80 Bn BSF Khem Karan	2012-13	6.00	31.12.13	6.00	0.00	6.00	0
2	Bricks Soiling Appx-2.5 Kms village rattoke to BOP Gajjal	022 Khem Karan	Tarn Taran	Valtoha	80 Bn BSF Khem Karan	2012-13	4.00	31.12.13	4.00	0.00	4.00	0
3	Bricks Paving HP base fencing line to baba Shabu Sheed	022 Khem Karan	Tarn Taran	Valtoha	80 Bn BSF Khem Karan	2012-13	2.68	31.12.13	2.68	0.00	2.68	0
4	BOP Kalash Brick road from Border track to Village Kalash appx-100mtr	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	0.60	31.12.13	0.60	0.00	0.60	0

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Constituency	Location			Year of Commencement 2012-13	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp upto 31-12-15	Exp during the quarter 31-3-15	Commulative Exp	Physical
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
5	BOP Kalash to Wan Construction of 14 Nos Toilet Block at Fencing gate	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	2.50	31.12.13	2.50	0.00	2.50	0
6	BOP Kalia One security light pole with 04 nos light	45 Bn BSF Amarkot	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	0.50	31.12.13	0.50	0.00	0.50	0
7	BOP Mangli One security light pole with 04 nos light	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	0.50	31.12.13	0.50	0.00	0.50	0
8	BOP Pallopati 1.5 HP submersible tube well with pump and motor	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	0.50	31.12.13	0.50	0.00	0.50	0
9	BOP Kalash to Wan 07 nos hand pump at OP Point	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	2.45	31.12.13	2.45	0.00	2.45	0
10	BOP Rajoke, Brick Road from BOP Rajoke to Village rajoke Bridge Approx-600mtr	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	2.00	31.12.13	2.00	0.00	2.00	0
11	BOP Wan Brick road from Border track to Bop Wan Approx-600 mtr	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	2.00	31.12.13	2.00	0.00	2.00	0
12	BOP Amarkot Kissan Meeting /Community Hall at BSF Campus	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2012-13	3.00	31.12.13	3.00	0.00	3.00	0
Total (F)							26.73		26.73	0.00	26.73	0
Total (Block Valtoha)							250.88		250.88	0.00	250.88	0
25	Capacity Building/Skill Development Programme		Tarn Taran			2012-13	25.63		25.63	0.00	25.63	
26	Administrative Expenses		Tarn Taran			2012-13	5.81		5.81	0.00	5.81	0

Distt. Tarn Taran												(Rs. in
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2012-13	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp upto 31-12-15	Exp during the quarter 31-3-15	Commu- lative Exp	Physical]
			District	Block	Village							During the quarter %age
1	2	3	4	5	6	7	8	9	10	11	12	13
	Total:						31.44		31.44	0.00	31.44	0
	Grand Tatal (Distt. Tarn Taran)						512.68		512.68	0.00	512.68	0

lacs)
Progress
commula tive %age
14
-
-
-
-
100
100
100
100
100
100
100
100
100

lacs)
Progress
commula tive %age
14
100
100
100
100
100
100
100
100
100
100
100
100

lacs)
Progress
commula tive %age
14
100
100
100
100
100
100
100
100
100
100
100
100

lacs)

Progress

**commula
tive
%age**

14

100

100

100

100

100

100

100

100

100

100

100

100

100

lacs)
Progress
commula tive %age
14
100
100
100
-
-
100
100
100
100
100

lacs)
Progress
commula tive %age
14
100
100
100
100
100
100
100
—
—
—
—
100
100
100
100

lacs)
Progress
commula tive %age
14
100
100
100
100
100
100
100
100
100
100
100
100
100
100

lacs)
Progress
commula tive %age
14
100
100
100
100
100
100
100
100
100
100

lacs)

Progress

**commula
tive
%age**

14

100

100

100

100

100

100

100

100

100

100

100

100

lacs)
Progress
commula tive %age
14
100
100