

Border Area Development Programme (BADP) for the year 2013-14													
QUARTERLY PROGRESS (FINANCIAL AND PHYSICAL) REPORT FOR THE QUARTER ENDING 30-06-2015													
	Name of the State: Punjab												
	Distt. Tarn Taran												(Rs. in lacs)
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2013-14	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now	Exp during the quarter 30-6-15	Commu- lative Exp	Physical Progress	
			District	Block	Village							During the quarter %age	commula tive %age
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	<b>BLOCK: Bhikhiwind</b>												
A.	Education Sector	-	-	-	-	-	-	-	-	-	-	-	-
B.	Health Sector	-	-	-	-	-	-	-	-	-	-	-	-
C.	Agriculture & Allied Sectors	-	-	-	-	-	-	-	-	-	-	-	-
D.	Infrastructure	-	-	-	-	-	-	-	-	-	-	-	-
1	Const. of Aproach Road pati Vidai ki with Disposal Drain	22 Khem Karan	Tarn Taran	Bhikhiwind	Abadi Baba Sodhi	2013-14	8.00	31.3.2015	8	0.00	8	0.00	100
2	1) Const. of Aproach Road to Abadi Sahib singh 2) cosnt. Of Aproch Road to Abadi Harbans Singh	22 Khem Karan	Tarn Taran	Bhikhiwind	Abadi Bhagwanpura	2013-14	3.00	31.3.2015	3	0.00	3	0.00	100
3	1) Const. of Aproach Road Up to Cremation Gournd 2) const. from Aproch road to Abadi Baba Surjit with disposal drain 3) Const. from Aproch Road to Abadi SC With Dispoal Drain	22 Khem Karan	Tarn Taran	Bhikhiwind	Algon Kalan	2013-14	5.00	30.6.2015	2.5	2.50	5	50.00	100
4	1) Const. from Aproach Road to Abadi Piara Singh S.C up to Abadi Mahinder Singh Kairon with Disposal Drain	22 Khem Karan	Tarn Taran	Bhikhiwind	Algon Khurd	2013-14	5.00	30.6.2015	1.5	3.50	5	70.00	100
5	1) Const. from Aproach Road to link Cremation Ground 2) const.from Aproch road to Abadi Baba Surjit with Disposal Drain	22 Khem Karan	Tarn Taran	Bhikhiwind	Algon Kothi	2013-14	5.00	31.3.2015	5	0.00	5	0.00	100
6	Const. from Aproach Road to Abadi Balwinder Singh Kaji	22 Khem Karan	Tarn Taran	Bhikhiwind	Aminshah	2013-14	5.00	30.6.2015	3	2.00	5	40.00	100

Distt. Tarn Taran												(Rs. in lacs)	
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2013-14	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now	Exp during the quarter 30-6-15	Commu- lative Exp	Physical Progress	
			District	Block	Village							During the quarter %age	commula tive %age
1	2	3	4	5	6	7	8	9	10	11	12	13	14
7	1)Const. of Aproach Road to Abadi Balvir Singh 2) const. from Aproch road to Abadi Manjit Singh Numberdar 3) const. from aproch Road to Abadi Jathedar Bahal Singh	22 Khem Karan	Tarn Taran	Bhikhiwind	Bagrari	2013-14	3.00	31.3.2015	2	1.00	3	33.33	100
8	1) Const. of Aproach Road To Abadi Mukhtar singh(Across Rohi) 2) const. from Aproch Road to Abadi Begepurian uo to Para Singh 3) Const.from Aproch road to Abadi Sone Wali	22 Khem Karan	Tarn Taran	Bhikhiwind	Bainka	2013-14	5.00	30.6.2015	2.5	2.50	5	50.00	100
9	1) Const. from Aproach Road to Abadi Beant Singh 2) const. from aproch Road to abadi kulwinder Singh	22 Khem Karan	Tarn Taran	Bhikhiwind	Bainka Khurd	2013-14	5.00	31.3.2015	5	0.00	5	0.00	100
10	1) Const. from Aproach Road to Abadi Jathedar Partap singh 2) const. from aproch Road to Abadi Pooran singh Doabia 3) const from aproch road to abadi Ajit singh Doabia	22 Khem Karan	Tarn Taran	Bhikhiwind	Basarke	2013-14	6.00	30.6.2015	2.5	3.50	6	58.33	100
11	1) Const. From Aproach Road to Abadi Gulzari Sansi uo to Abadi Jagir Kaur with Disposal Drain	22 Khem Karan	Tarn Taran	Bhikhiwind	Basarke Khurd	2013-14	6.00	30.6.2015	2	4.00	6	66.67	100
12	1)Const. from Aproach Road to Abadi Baldev Singh 2)const. From aproch Road to abadi Gulab singh 3) Const. from aproch Road to Abadi Kabal Singh	22 Khem Karan	Tarn Taran	Bhikhiwind	Begepur	2013-14	3.00	31.3.2015	3	0.00	3	0.00	100
13	Const. from Aproach Road Govt. school to Kaji chak Road with Disposal Drain	22 Khem Karan	Tarn Taran	Bhikhiwind	Bhagwanpura	2013-14	6.00	31.3.2015	6	0.00	6	0.00	100
14	1) Const.from Aproach Road to Abadi Nirmal Singh uo to Chakki Bachan Singh with disposal drain 2) const. from aproch Road to Abadi Nirmal Singh up to Chakki Mukhtar singh with Disposal Drain	22 Khem Karan	Tarn Taran	Bhikhiwind	Bhai Ladhu	2013-14	6.00	31.3.2015	6	0.00	6	0.00	100

Distt. Tarn Taran												(Rs. in lacs)	
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2013-14	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now	Exp during the quarter 30-6-15	Commu- lative Exp	Physical Progress	
			District	Block	Village							During the quarter %age	commula tive %age
1	2	3	4	5	6	7	8	9	10	11	12	13	14
15	1) Const. from Aproach Road to Abadi Hardev Singh Member up to Abadi Mukhtar Singh with Disposal Drain. 2) const. from Aproch Road to Abadi joginder Singh Subedar upto Abadi Mukhtar singh with Disposal Drain.	22 Khem Karan	Tarn Taran	Bhikhiwind	Bhaini Gurmukh Singh	2013-14	5.00	31.3.2015	5	0.00	5	0.00	100
16	1)Const. from Aproach Road upto Cremation Ground Gen Abadi 2)Const. from Aproach Road upto Cremation Ground Abadi S.C.	22 Khem Karan	Tarn Taran	Bhikhiwind	Bhaini Massa Singh	2013-14	6.00	31.3.2015	6	0.00	6	0.00	100
17	1) Const. from Aproach Road to Abadi Lakha Bijli Wala 2)Const. from Aproach Road to Abadi Rana Member Panchayat 3)Const. from Aproach Road to Abadi Rajwinder Member Panchayat. 4)Const. from Aproach Road to Abadi Gurdev singh. 5)Const. from Aproach Road Puhla to Abadi Tara Singh. 6)Const. from Aproach Road Puhla to Abadi Mohan Singh Mari Wala. 7)Const. from Aproach Road to Abadi Gajji Wala. 8)Const. from Aproach Road to Abadi Harpal Wala	22 Khem Karan	Tarn Taran	Bhikhiwind	Bhikhiwind	2013-14	8.00	31.3.2015	8	0.00	8	0.00	100
18	1)Const. From Aproach Road Gurudwara to Bridge with Disposal Drain.	22 Khem Karan	Tarn Taran	Bhikhiwind	Balher	2013-14	5.00	31.3.2015	5	0.00	5	0.00	100
19	1)Const. From Aproach Road Abadi Ajit Singh. 2)Const. From Aproach Road Abadi Satnam Singh. 3)Const. From Aproach Road Abadi Mangal Singh.	22 Khem Karan	Tarn Taran	Bhikhiwind	Balher Khurd	2013-14	5.00	31.3.2015	5	0.00	5	0.00	100
20	Const.Disposal Drain Hardial Vaipari to Pond.	22 Khem Karan	Tarn Taran	Bhikhiwind	Buapati	2013-14	3.00	31.3.2015	3	0.00	3	0.00	100

Distt. Tarn Taran												(Rs. in lacs)	
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2013-14	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now	Exp during the quarter 30-6-15	Commu- lative Exp	Physical Progress	
			District	Block	Village							During the quarter %age	commula tive %age
1	2	3	4	5	6	7	8	9	10	11	12	13	14
21	1)Const. From Aproach Road Abadi Davinder Singh. 2)Const. From Aproach Road Abadi Jaswant Singh.	22 Khem Karan	Tarn Taran	Bhikhiwind	Boor Chand	2013-14	5.96	31.3.2015	5.96	0.00	5.96	0.00	100
22	1)Const. From Aproach Road Abadi Majar upto Abadi Jagir Singh 2)Const. From Aproach Road Abadi Joginder Singh Waraich. 3)Const. From Aproach Road Abadi Jarnail Singh Waraich.	22 Khem Karan	Tarn Taran	Bhikhiwind	Chela	2013-14	4.00	31.3.2015	4	0.00	4	0.00	100
23	Const. from Aproach Road to Kashmr Singh Kirkia	22 Khem Karan	Tarn Taran	Bhikhiwind	Channa	2013-14	4.00	31.3.2015	4	0.00	4	0.00	100
24	Const. from Aproach Road to Link Chakki Via.Abadi Dharam Singh with Disposal Drain.	22 Khem Karan	Tarn Taran	Bhikhiwind	Chung	2013-14	5.00	31.3.2015	5	0.00	5	0.00	100
25	Const. from Aproach Road to Abadi Bhagwan singh	22 Khem Karan	Tarn Taran	Bhikhiwind	Daliri	2013-14	4.00	31.3.2015	4	0.00	4	0.00	100
26	1)Const. From Aproach Road Ara to upto Abadi Dalbir Singh with Disposal Drain. 2)Const. From Aproach Road Gurudwara to Abadi Jathedar Gulzar Singh with Disposal Drain. 3)Const. From Aproach Road Abadi Member Pappu with Disposal Drain.	22 Khem Karan	Tarn Taran	Bhikhiwind	Darazke	2013-14	4.00	31.3.2015	4	0.00	4	0.00	100
27	1)Const. From Aproach Road to Abadi Baldev Singh Sansi with Disposal Drain. 2)Const. From Aproach Road to Abadi Tarlok Singh S.C. with Disposal Drain.	22 Khem Karan	Tarn Taran	Bhikhiwind	Dode	2013-14	4.00	30.6.2015	2	2.00	4	50.00	100
<b>E.</b>	<b>Total-D</b>						<b>133.96</b>	<b>31.3.2015</b>	<b>112.96</b>	<b>21.00</b>	<b>133.96</b>	<b>15.68</b>	<b>100.00</b>
<b>F</b>	<b>Social Sector</b>												
	<b>Security Related</b>												

Distt. Tarn Taran												(Rs. in lacs)	
Sr. No.	Name of the Sector, Scheme/Project	Constituency	Location			Year of Commencement 2013-14	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now	Exp during the quarter 30-6-15	Commulative Exp	Physical Progress	
			District	Block	Village							During the quarter %age	commulative %age
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Toilet Block With all fitting and kota stone tiles with water storage tank with G.1 fitting/sintering fitting and electric fitting (02) Nos Toilets and 02 Nos bath room)at BOP Theh Kalan of 163 Bn BSF.	022 Khemkarn	Tarn Taran	Bhikhiwind	Theh Kalan	2013-14	1.50	31.3.2015	1.5	0.00	1.5	0.00	100
2	C/o Toilet Block With all fitting and kota stone tiles with water storage tank with G.1 fitting/sintering fitting and electric fitting (02) Nos Toilets and 02 Nos bath room)at BOP Narli of 163 Bn BSF.	022 Khemkarn	Tarn Taran	Bhikhiwind	Narli	2013-14	1.50	31.3.2015	1.5	0.00	1.5	0.00	100
3	Bricks Tracks road from BOP Theh Kalan to fencing gate in AOR of 163 Bn BSF.	022 Khemkarn	Tarn Taran	Bhikhiwind	Theh Kalan	2013-14	3.00	31.3.2015	3	0.00	3	0.00	100
4	Remaining works of kissan bhawan waiting room at BOP Theh Kalan	022 Khemkarn	Tarn Taran	Bhikhiwind	Theh Kalan	2013-14	1.00	31.3.2015	1	0.00	1	0.00	100
5	Remaining works of kissan bhawan waiting room at BOP Narli	022 Khemkarn	Tarn Taran	Bhikhiwind	Narli	2013-14	1.00	31.3.2015	1	0.00	1	0.00	100
6	Upgrading of kisan bhawan Meeting Hall with attach toilet block at BOP Khalra	022 Khemkarn	Tarn Taran	Bhikhiwind	Khalra	2013-14	3.00	31.3.2015	3	0.00	3	0.00	100
7	1.5 HP Sumbersible tube well with Pump and motor.Khalra	022 Khemkarn	Tarn Taran	Bhikhiwind	Khalra	2013-14	0.50	31.3.2015	0.5	0.00	0.5	0.00	100
8	One Toilet block at OP Point Khalra	022 Khemkarn	Tarn Taran	Bhikhiwind	Khalra	2013-14	0.30	31.3.2015	0.3	0.00	0.3	0.00	100
9	One Hand Pump at OP Point Khalra	022 Khemkarn	Tarn Taran	Bhikhiwind	Khalra	2013-14	0.30	31.3.2015	0.3	0.00	0.3	0.00	100
10	Bricks road from border track to BOP Karma Approx-100 mtr.	022 Khemkarn	Tarn Taran	Bhikhiwind	Khalra	2013-14	1.00	31.3.2015	1	0.00	1	0.00	100
11	One Security light pole with 04 Nos light (BOP Karma)	022 Khemkarn	Tarn Taran	Bhikhiwind	Khalra	2013-14	0.57	31.3.2015	0.57	0.00	0.57	0.00	100
12	One Toilet block at OP Point(BOP Karma)	022 Khemkarn	Tarn Taran	Bhikhiwind	Khalra	2013-14	0.30	31.3.2015	0.3	0.00	0.3	0.00	100
13	One Hand Pump at OP Point(BOP Karma)	022 Khemkarn	Tarn Taran	Bhikhiwind	Khalra	2013-14	0.30	31.3.2015	0.3	0.00	0.3	0.00	100
14	1.5 HP Sumbersible tube well with Pump and motor.	022 Khemkarn	Tarn Taran	Bhikhiwind	Kalsian Khurd	2013-14	0.50	31.3.2015	0.5	0.00	0.5	0.00	100
15	One Hand Pump at OP Point Kalsian	022 Khemkarn	Tarn Taran	Bhikhiwind	Kalsian Khurd	2013-14	0.30	31.3.2015	0.3	0.00	0.3	0.00	100

Distt. Tarn Taran												(Rs. in lacs)	
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2013-14	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now	Exp during the quarter 30-6-15	Commu- lative Exp	Physical Progress	
			District	Block	Village							During the quarter %age	commula tive %age
1	2	3	4	5	6	7	8	9	10	11	12	13	14
17	One Hand Pump at op Point dharma	022 Khemkarn	Tarn Taran	Bhikhiwind	Dall	2013-14	0.30	31.3.2015	0.3	0.00	0.3	0.00	100
18	One Toilet block at op Point Dharma	022 Khemkarn	Tarn Taran	Bhikhiwind	Dall	2013-14	0.30	31.3.2015	0.3	0.00	0.3	0.00	100
19	One Toilet block at op Point Dall	022 Khemkarn	Tarn Taran	Bhikhiwind	Dall	2013-14	0.30	31.3.2015	0.3	0.00	0.3	0.00	100
<b>G</b>	<b>Total-F</b>						<b>15.97</b>		<b>15.97</b>	<b>0.00</b>	<b>15.97</b>	<b>0.00</b>	<b>100</b>
	<b>TOTAL BLOCK BHIKHIWIND</b>						<b>149.93</b>		<b>128.93</b>	<b>21.00</b>	<b>149.93</b>	<b>14.01</b>	<b>100</b>
	<b>Block Gandiwind</b>												
<b>A.</b>	<b>Education Sector</b>												
<b>B.</b>	<b>Health Sector</b>		-	-	-		-						
	Construction of Rooms at Civil Dispensary	Tarn Taran	Tarn Taran	Gandiwind	Sohal	2013-14	5.00	31.3.2015	5	0	5	0	100
	<b>TOTAL Health</b>						<b>5.00</b>		<b>5</b>	<b>0</b>	<b>5</b>	<b>0</b>	<b>100</b>
<b>C.</b>	<b>Agriculture &amp; Allied Sectors</b>		-	-	-		-				0		
<b>D.</b>	<b>Infrastructure</b>										0		
1	Contruction of Approach road from Bhatha Road upto Kabal Singh and Jagtpura Road to Parsan Singh	Tarn Taran	Tarn Taran	Gandiwind	Dhand	2013-14	2.18	31.3.2015	2.18	0	2.18	0.00	100.00
	<b>Total-D</b>		-	-	-		<b>2.18</b>		<b>2.18</b>	<b>0</b>	<b>2.18</b>	<b>0.00</b>	<b>100.00</b>
<b>E.</b>	<b>Social Sector</b>		-	-	-		-						
<b>F</b>	<b>Security Related</b>												
1	C/O Kisan Waiting Shed size (15*20) with toilet facility ( With all toilet fitting and tiles), 01 submersible Motor Pump new bore Well & water storage tank at 1000 ltrs at BOP Amar	Tarn Taran	Tarn Taran	Gandiwind	BOP Amar	2013-14	3.50	31.3.2015	3.5	0	3.5	0.00	100.00
2	Brick soiling road from fencing Gate No. 126 to BOP Chhina Bidhi Chand .	Tarn Taran	Tarn Taran	Gandiwind	Chhina Bidhi Chand	2013-14	3.00	31.3.2015	3.00	0	3.00	0.00	100.00
3	Brick soiling road from fencing Gate No. 127 to BOP Sheela	Tarn Taran	Tarn Taran	Gandiwind	N.S. Dhala	2013-14	2.07	31.3.2015	2.07	0	2.07	0.00	100
	<b>Total-F</b>		-	-	-		<b>8.57</b>		<b>8.57</b>	<b>0.00</b>	<b>8.57</b>	<b>0.00</b>	<b>100.00</b>

Distt. Tarn Taran												(Rs. in lacs)	
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2013-14	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now	Exp during the quarter 30-6-15	Commu- lative Exp	Physical Progress	
			District	Block	Village							During the quarter %age	commula tive %age
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	<b>Total Block Gandiwind</b>						<b>15.75</b>		<b>15.75</b>	<b>0.00</b>	<b>15.75</b>	<b>0.00</b>	<b>100.00</b>
	<b>Block : Valtoha</b>												
<b>A</b>	<b>Education</b>	—	—		—		—						
	Const.of Boundary wall of Govt high School	023 Patti	Tarn Taran	Valtoha	Jhugian Natha singh	2013-14	3.00	31.3.2015	3.00	0.00	3.00	0.00	100.00
<b>B</b>	Health	—	—		—		—						
<b>C</b>	Agriculture & Allied Sector	—	—		—		—						
<b>D</b>	<b>Infrastructure</b>												
1	Approach Road to ShamShanghat	023 Patti	Tarn Taran	Valtoha	Jhugian Natha singh	2013-14	3.00	31.3.2015	3.00	0.00	3.00	0.00	100.00
2	Village Sanitation	023 Patti	Tarn Taran	Valtoha	Jhugian Natha singh	2013-14	4.00	31.3.2015	4.00	0.00	4.00	0.00	100
3	Approach road Joginder singh to Abadi Meja singh wala	023 Patti	Tarn Taran	Valtoha	Juhgian Nur Mumand	2013-14	1.40	31.3.2015	1.40	0.00	1.40	0.00	100.00
4	Approach road to Abadi Balbir singh wala	023 Patti	Tarn Taran	Valtoha	Juhgian Nur Mumand	2013-14	1.60	31.3.2015	1.60	0.00	1.60	0.00	100
5	Approach road From Village to ShamShan Ghat	023 Patti	Tarn Taran	Valtoha	Juhgian Pir Baksh	2013-14	6.60	31.3.2015	6.60	0.00	6.60	0.00	100.00
6	Approach road to Abadi Shinder Kaur wala	023 Patti	Tarn Taran	Valtoha	Juhgian Pir Baksh	2013-14	0.63	31.3.2015	0.63	0.00	0.63	0.00	100
7	Rural Sanitation Phirni to Main Sewage	022 Khem Karan	Tarn Taran	Valtoha	Abadi Amarkot	2013-14	5.00	30.6.2015	0.00	5.00	5.00	100.00	100
8	1-Approach road to abadi Inder singh ,2- Approach road to abadi Buta singh, 3-Approach road to Abadi Dilbagh singh	022 Khem Karan	Tarn Taran	Valtoha	Abadi Malka	2013-14	4.00	31.3.2015	4.00	0.00	4.00	0.00	100
9	1- Approach road to abadi Manawa basti and Rural Sanitation , 2- Rural Sanitation wara thathi road to main sewage, 3- Approach road to gali Bhathey wali and Rural Sanitation.	022 Khem Karan	Tarn Taran	Valtoha	Adda Amarkot	2013-14	8.00	30.6.2015	4.00	4.00	8.00	50.00	100
10	1- Approach road to abadi Mahinder Singh, 2- Approach road to link shamshanghat, 3- Approach road to abadi karaj singh Nambardar, 4- Approach road to Abadi Karaj Singh (Bohar Singh)	022 Khem Karan	Tarn Taran	Valtoha	Amirke	2013-14	10.00	30.6.2015	0.00	10.00	10.00	100.00	100

Distt. Tarn Taran												(Rs. in lacs)	
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2013-14	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now	Exp during the quarter 30-6-15	Commu- lative Exp	Physical Progress	
			District	Block	Village							During the quarter %age	commula tive %age
1	2	3	4	5	6	7	8	9	10	11	12	13	14
11	1- Approach road to Abadi Didar singh, 2-Approach road to Abadi jathe.Pritam Singh, 3-Approach road to Abadi Milkha Singh, 4- Approach road to Abadi Jaimal Singh Bhagat, 5-Approach road to Abadi Sucha Singh Kishanpura	022 Khem Karan	Tarn Taran	Valtoha	Assal Uttar	2013-14	15.00	30.6.2015	11.00	4.00	15.00	26.67	100
12	1-Approach road to Abadi Sukhchain Singh Sandhu	022 Khem Karan	Tarn Taran	Valtoha	Beharwal	2013-14	4.00	31.3.2015	4.00	0.00	4.00	0.00	100
13	1- Approach road to Abadi Mehre sikhian and Rural Sanitation. 2-Abadi Balkar Singh Sarpanch to Shamshanghat wale Chappar takk and Rural Sanitation	022 Khem Karan	Tarn Taran	Valtoha	Bandal	2013-14	6.65	31.3.2015	6.65	0.00	6.65	0.00	100.00
<b>TOTAL INFRASTRUCTURE</b>			Tarn Taran				<b>69.88</b>		<b>46.88</b>	<b>23.00</b>	<b>69.88</b>	<b>32.91</b>	<b>100.00</b>
<b>E</b>	<b>Security Related</b>		Tarn Taran										
1	1 Hand Pump BOP Harbhajan	022 Khem Karan	Tarn Taran	Valtoha	191 Bn BSF Khem Karan	2013-14	0.30	31.3.2015	0.30	0.00	0.30	0.00	100.00
2	1 Rain Shelter KK Barrier	23 Khem Karan	Tarn Taran	Valtoha	191 Bn BSF Khem Karan	2013-14	1.00	31.3.2015	1.00	0.00	1.00	0.00	100.00
3	3 Hand Pump BOP M W Uttar	022 Khem Karan	Tarn Taran	Valtoha	191 Bn BSF Khem Karan	2013-14	0.90	31.3.2015	0.90	0.00	0.90	0.00	100.00
4	3 Hand Pump BOP T Bundh	022 Khem Karan	Tarn Taran	Valtoha	191 Bn BSF Khem Karan	2013-14	0.90	31.3.2015	0.90	0.00	0.90	0.00	100.00
5	1 Rain Shelter and 1 Hand Pump BOP Fwd	022 Khem Karan	Tarn Taran	Valtoha	191 Bn BSF Khem Karan	2013-14	1.30	30.6.2015	1.00	0.30	1.30	23.08	100.00
6	1 Rain Shelter , Deep bore Tubeweel and 2 Hand Pump BOP MP Base	45 Bn BSF Amarkot	Tarn Taran	Valtoha	191 Bn BSF Khem Karan	2013-14	1.60	30.6.2015	1.20	0.40	1.60	25.00	100.00
7	3 Hand Pump BOP T Ratoke	022 Khem Karan	Tarn Taran	Valtoha	191 Bn BSF Khem Karan	2013-14	0.90	31.3.2015	0.90	0.00	0.90	0.00	100.00



Distt. Tarn Taran												(Rs. in lacs)	
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2013-14	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now	Exp during the quarter 30-6-15	Commu- lative Exp	Physical Progress	
			District	Block	Village							During the quarter %age	commula tive %age
1	2	3	4	5	6	7	8	9	10	11	12	13	14
8	4 Hand Pump BOP T Gajjal	022 Khem Karan	Tarn Taran	Valtoha	191 Bn BSF Khem Karan	2013-14	1.20	31.3.2015	1.20	0.00	1.20	0.00	100.00
9	1 Rain Shelter and 3 Hand Pump BOP T J N Mohd	022 Khem Karan	Tarn Taran	Valtoha	191 Bn BSF Khem Karan	2013-14	1.90	31.3.2015	1.00	0.90	1.90	47.37	100.00
11	1 Rain Shelter BOP T Kulwant	022 Khem Karan	Tarn Taran	Valtoha	191 Bn BSF Khem Karan	2013-14	1.00	31.3.2015	1.00	0.00	1.00	0.00	100
12	Brick Paving from BOP Noorwala to fencing gate	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2013-14	2.50	31.3.2015	2.50	0.00	2.50	0.00	100
13	4 Nos security light pole BOP Noor wala	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2013-14	2.40	30.6.2015	1.83	0.57	2.40	23.75	100
14	2 Nos security light pole BOP Kalash	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2013-14	1.20	30.6.2015	0.00	1.20	1.20	100.00	100
15	4 Nos security light pole BOP Kalia	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2013-14	2.40	30.6.2015	0.00	2.40	2.40	100.00	100
16	Only Septic tank for existing toilet block BOP Rajoke	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2013-14	1.63	30.6.2015	1.00	0.63	1.63	38.65	100.00
17	Only Septic tank for existing toilet block BOP Wan	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2013-14	1.00	31.3.2015	1.00	0.00	1.00	0.00	100
18	Submersible Pump with bore BOP Rajoke	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2013-14	1.00	31.3.2015	1.00	0.00	1.00	0.00	100
19	BOP T J Singh Kissan Hall	022 Khem Karan	Tarn Taran	Valtoha	45 Bn BSF Amarkot	2013-14	3.60	30.6.2015	3.00	0.60	3.60	16.67	100.00
<b>TOTAL SECURITY RELATED</b>							<b>26.73</b>		<b>19.73</b>	<b>7.00</b>	<b>26.73</b>	<b>26.19</b>	<b>100.00</b>
<b>Total Block Valtoha</b>							<b>99.61</b>		<b>69.61</b>	<b>30.00</b>	<b>99.61</b>	<b>30.12</b>	<b>100.00</b>

Distt. Tarn Taran												(Rs. in lacs)	
Sr. No.	Name of the Sector, Scheme/Project	Consti tuency	Location			Year of Commen cement 2013-14	Approved outlay of the Scheme for the current year.(in Lacs)	Target for completion of Scheme	Exp till now	Exp during the quarter 30-6-15	Commu- lative Exp	Physical Progress	
			District	Block	Village							During the quarter %age	commula tive %age
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Capacity Building/ Skill Development						25.63		25.63	0.00	25.63	0.00	100.00
	Adm. Expenses						5.18		5.18	0.00	5.18	0.00	100.00
	<b>Grand Total District Tarn Taran</b>						<b>296.10</b>		<b>245.1</b>	<b>51.00</b>	<b>296.10</b>	<b>17.22</b>	<b>100.00</b>